Public Works (1896) Department.

G.O., No. 1001-2 I.

DATED 27. Novr 1896.

[Despatch Abstract.]

Progress report: E. Divn — of the (Periyar Works) Madura Dt. for October 1896 ordered to be forwarded to the Govt of India.

Forwarded.

P. W. 25.
2,000—23-10-96.

T. C. 27/11.

INDEXED. 28/11

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

i B/Sub

No. 1001. I of 27 November/96

Read the following:-

E. Form Progress Report of the Madura Division for the month of October/96

Order thereon.

Copy of the above report will be forwarded to the Government of India for information.

(No. 1002. I of 27 Nov/96)

Forwarded accordingly.

20/11/96

WH

Issue

WH 20/11

27/11

[illegible]

Sixth Circle. Madura Division.

Abstract of Progress Report for the month of October 1896.

Particulars.	Grant for the year.	Expenditure during the year.	Remarks showing the Progress of Works.
1	2	3	4
	Rs.	Rs.	
Capital Expenditure not charged to Rev:			
49. Irrigation.			
Periyar Project.			
Works.			
(1) Head Works.	20,000	6,646	All the works have been completed. Rs. 10,000 proposed to be surrendered not accepted by the Supg: Engineer, vide his No: 1051 M.D. dated 23rd August 1896.
(2). Main canals and Branches and (3) Distributaries	* 1,10,000	31,248	Explanation for short outlay has been called for from the Executive Engineer on special duty and will be forwarded on receipt.
* Includes Rs. 10,000 for land.			
Tools and Plant	-90,000	-87,636	

(Signed) A. Joyce.
Executive Engineer,
Madura Division.

Station - Trichinopoly.
Dated 14th November 1896.

No: 1427 M.D.

Submitted to the Chief Engineer for Irrigation.

2. Explanation for short outlay under 49. Irrigation will be submitted when received.

(Signed) O.V. Boddy Lieut: Col: R.E.
Superintending Engineer, VI Cir

(True Copy)

W. Hughes

Joint Secretary to Government, P.W.D.
Irrigation Branch.

Public works (1896) department

Current Number: 10663

Rec: 23. 11. 96